

SOLIS Site relocation schedule and process

Distribute information package: June 15, 2015

Compile responses to selection questions from candidate sites. Responses due on September 15, 2015

NSO prepares report comparing candidates through a criteria matrix evaluation and providing a recommended choice by October 15, 2015

Send to SOC, AURA, NSF for review and approval by November 15, 2015

Site selection announced December 1, 2015

Permitting begins at site December 1, 2015

SOLIS site preparation begins when permit process is completed

Site preparation ends and site installation starts +1 month later

Site installation ends +2 months later

Installation must be complete by October 1, 2017